

**Blended Fuel Compatibility Form**

Facility - 6044324

**Facility Name** Love's Travel Stop #384  
**Address** 1900 S. State Route 127  
Greenville, IL 62246  
**County** Bond  
**Contact Name** Dave Stewart  
**Phone Number** (405) 302-6640

Tank - 1

**Tank Material** Fiberglass Double Wall  
**Tank Capacity** 20,000  
**Tank Product** B-99  
**Tank Install Date** 11/5/2009

**Tank Equipment**

| Compatibility Item     | Model/Manufacturer | Compatibility Method  | Documentation                                         | Comment |
|------------------------|--------------------|-----------------------|-------------------------------------------------------|---------|
| Fiberglass Double Wall | XERXES             | Manufacturer Approval | UGPetroleumStorageTankWar<br>r.5.1.2019 B99 & E85.pdf |         |

**Piping Equipment**

| Compatibility Item     | Model/Manufacturer     | Compatibility Method  | Documentation                                | Comment |
|------------------------|------------------------|-----------------------|----------------------------------------------|---------|
| Fiberglass Double Wall | Ameron Dualoy 3000/LCX | Manufacturer Approval | Dualoy+3000+LCX+Data+Shee<br>t B99 & E85.pdf |         |

**Containment Sump Equipment**

| Compatibility Item           | Model/Manufacturer | Compatibility Method  | Documentation                                     | Comment |
|------------------------------|--------------------|-----------------------|---------------------------------------------------|---------|
| Blending Sump                | Bravo              | Manufacturer Approval | Bravo_Sumps_AlternativeFu<br>els_R3 B99 & E85.pdf |         |
| UDC                          | Bravo              | Manufacturer Approval | Bravo_Sumps_AlternativeFu<br>els_R3 B99 & E85.pdf |         |
| Single Wall STP/Tanktop Sump | Bravo              | Manufacturer Approval | Bravo_Sumps_AlternativeFu<br>els_R3 B99 & E85.pdf |         |
| Single Wall UDC Sump         | Bravo              | Manufacturer Approval | Bravo_Sumps_AlternativeFu<br>els_R3 B99 & E85.pdf |         |

**Release Detection Tank Equipment**

| Compatibility Item                                                 | Model/Manufacturer | Compatibility Method  | Documentation                                                                                | Comment |
|--------------------------------------------------------------------|--------------------|-----------------------|----------------------------------------------------------------------------------------------|---------|
| ATG Probe                                                          | Veeder-Root        | Manufacturer Approval | 577014-449-08_Stainless_S<br>teel_Mag_Plus_In-Tank_Pro<br>be_Alternative_Fluids.pdf          |         |
| Non-Discriminating Interstitial<br>Monitoring Sensors With Monitor | Veeder-Root        | Manufacturer Approval | 577013-750-12_Interstitia<br>l_Sensor_for_Double-Wall_<br>Fiberglass_Tanks B20 & E1<br>5.pdf |         |

**Release Detection Piping Equipment**

| Compatibility Item                                                                         | Model/Manufacturer | Compatibility Method  | Documentation                         | Comment |
|--------------------------------------------------------------------------------------------|--------------------|-----------------------|---------------------------------------|---------|
| Non-Discriminating Sump Sensor with<br>positive shutdown in Single Wall<br>Transition Sump | Veeder-Root        | Manufacturer Approval | V-R_794380-<br>321_SumpSensor .pdf    |         |
| Electronic Pressurized Line Leak<br>Detection                                              | Veeder-Root        | Manufacturer Approval | V-R_848480-<br>003_PLLD.pdf           |         |
| Sump Sensor in Single Wall<br>STP/Tanktop Sump                                             | Veeder-Root        | Manufacturer Approval | V-R_794380-<br>321_SumpSensor (1).pdf |         |

**Spill Prevention Equipment**

| Compatibility Item       | Model/Manufacturer | Compatibility Method  | Documentation                                              | Comment |
|--------------------------|--------------------|-----------------------|------------------------------------------------------------|---------|
| Single Wall Spill Bucket | OPW                | Manufacturer Approval | below-ground-products-fue l-compatibility-matrix-20 18.pdf |         |

#### Overfill Prevention Equipment

| Compatibility Item       | Model/Manufacturer      | Compatibility Method  | Documentation                                  | Comment |
|--------------------------|-------------------------|-----------------------|------------------------------------------------|---------|
| Overfill Drop Tube Valve | Franklin Fueling System | Manufacturer Approval | FFS-0392 Defender Series OPV Datasheet B99.pdf |         |
| Overfill Alarm           | Veeder-Root             | Manufacturer Approval | 576047-241_Overfill_Alarm .pdf                 |         |

#### Pump Equipment

| Compatibility Item | Model/Manufacturer | Compatibility Method  | Documentation                                                                 | Comment |
|--------------------|--------------------|-----------------------|-------------------------------------------------------------------------------|---------|
| STP                | Red Jacket         | Manufacturer Approval | !!!!Veeder-Root - Fuel Co mpatibility Letter - Exec uted - 2015-09-23 (2).pdf |         |

#### Gaskets & Seals Equipment

No documentation submitted - Not Required for tanks installed prior to 10/13/2018

#### Joint Dopes & Adhesives Equipment

No documentation submitted - Not Required for tanks installed prior to 10/13/2018

#### Correspondence Contact

**Submitter Name** Paul Carrabbia  
**Job Title** Project Manager  
**Company** Illinois Oil Marketing Equipment, Inc.  
**Phone Number** (309) 678-8061  
**Email** pcarrabbia@iome.com  
**Contractor License #** IL1293

☒ By checking this box, I certify that this Blended Fuel Compatibility Form has been completed as required by OSFM rules.