

**Blended Fuel Compatibility Form****Facility - New**

Facility Name Love's Travel Stops #425
Address 21624 W. Alexander Farm
Road
Wilmington, IL 60481-9998
County Will
Contact Name Kyle Collins
Phone Number (405) 834-0311

Tank - 6

Tank Material Tank - Fiberglass Double Wall
Containment Solutions
Tank Capacity 20,000
Tank Product B-99
Tank Install Date Not Installed

Tank Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
Fiberglass Double Wall	Containment Solutions	Manufacturer Approval	Containment Solutions-Compatibility B99 & E85.pdf	New from Permit Application.

Piping Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
Flexible Single Wall Piping	Franklin Fueling UPP	Manufacturer Approval	FFS-0164 UPP Semi-Rigid P ipework System Datasheet. pdf	New from Permit Application.
Other Pump	Submersible-4Hp Variable speed FFS 0796 (60Hz)	Manufacturer Approval	BIO-STP-Loves-1.pdf	New from Permit Application.
Flex Connector Steel	Franklin Fueling FF20x12SSHMXES, FF15x12SSMXEX	Manufacturer Approval	Loves -824 -Flex -B99 8-1 6-21.pdf	New from Permit Application.
Flexible Double Wall	Franklin Fueling Systems UPP	Manufacturer Approval	FFS-0164 UPP Semi-Rigid P ipework System Datasheet. pdf	New from Permit Application.

Containment Sump Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
Single Wall STP/Tanktop Sump	Bravo B579-62-S-03, B616-56-S-02	Manufacturer Approval	bravo_afton (1).pdf	New from Permit Application.

Release Detection Tank Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
Non-Discriminating Interstitial Monitoring Sensors	FMP-HFS	Manufacturer Approval	Loves-867-LL3-LL2-ULS-DIS -LS500-B99 4-18-22.pdf	New from Permit Application.
ATG Probe	FMP-LL3-149-I	Manufacturer Approval	Loves-867-LL3-LL2-ULS-DIS -LS500-B99 4-18-22.pdf	

Release Detection Piping Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
Electronic Pressurized Line Leak Detection	FF TS-ELLD	Manufacturer Approval	Loves-867-LL3-LL2-ULS-DIS -LS500-B99 4-18-22.pdf	New from Permit Application.
Sump Sensor with positive shutdown	Franklin Fueling TSP-ULS-C	Manufacturer Approval	Loves-867-LL3-LL2-ULS-DIS -LS500-B99 4-18-22.pdf	New from Permit Application.

Spill Prevention Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
Double Wall Spill Bucket	7055545XXX, 705555XXX	Manufacturer Approval	Loves 867 Defender OPV & Spill.pdf	New from Permit Application.

Overfill Prevention Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
Overfill Drop Tube Valve	708591921,708591922,708592921,708592922,708594901	Manufacturer Approval	Loves 867 Defender OPV & Spill.pdf	New from Permit Application.

Pump Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
Submersible Turbine Pump	Submersible 4HP Variable Speed FFS 0796 (60Hz)	Manufacturer Approval	FFS-0796 (60 Hz) Submersible Turbine Pumps Datasheet.pdf	
Dispenser	Gilbarco Encore 700	Manufacturer Approval	Gilbarco Silvis.pdf	
Nozzle	OPW 7HB-0100-UL	Manufacturer Approval	fuel-comp-aboveground.pdf	
Hose- Flexsteel Futura B20	Continental- Flex	Manufacturer Approval	Dispensing Hose.pdf	

Gaskets & Seals Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
EZ fit gaskets, clamps, seals	EZClamp, EZ Gasket-2, EZX20HFSS, 312MXEZM, 218MXEZM	Manufacturer Approval	Loves -824 -Flex -B99 8-16-21.pdf	

Joint Dopes & Adhesives Equipment

Compatibility Item	Model/Manufacturer	Compatibility Method	Documentation	Comment
E-seal pipe Thread	Gasolia	Manufacturer Approval	E+seal+pipe+dope+compatibility (1).pdf	

Correspondence Contact

Submitter Name

Bryan Estes

Job Title

Project Manager

Company

Illinois Oil Marketing Equipment, Inc.

Phone Number

(309) 657-0058

Email

bestes@iome.com

Contractor License #

IL1293

☒ By checking this box, I certify that this Blended Fuel Compatibility Form has been completed as required by OSFM rules.